

GILMER COUNTY HEALTH DEPARTMENT
ON-SITE SEWAGE MANAGEMENT SYSTEM PERMIT AND INSPECTION REPORT

PERMIT # 061- M8457

RECEIPT # 4024

PROPERTY OWNER & ADDRESS

DAVIS, BRONDY & REE

3469 Tails Creek Church Road

Ellijay, Georgia 30540

PHONE # 706-635-8983

S/D & Lot #:

Directions:

282 to RT/Tails Creek Church Rd to aprox 1 1/2 miles
to LT @ church to property aprox 2 miles on LT
(green mailbox)

3469 Tails Crk Ch Rd

I hereby apply for a permit to install or construct an individual On-Site Sewage Management System (OSSMS) and agree that the system will be installed to conform to the requirements of the Georgia Department of Public Health, Chapter 290-5-26 and current Gilmer County Board of Health requirements. I understand that final inspection is required and will notify the Gilmer County Environmental Health Department at 706-635-6050 upon completion and before applying final cover to the OSSMS.

I understand that neither this permit, soil evaluation nor final inspection in any way guarantees the proper operation or functioning of the sewage system or in any way confer any liability or warranty of any kind upon the Gilmer County Board of Health, Georgia Division of Public Health, or its representatives.

I understand that this permit will expire (12) months from issue date.

Owner/Applicant Signature

Ree Davis

Issue Date

10-6-05

A. General

1. Water Supply:

Well: Individual XXX Community

Public Other

2. Facility Type Residential

3. # Bedrooms/Gallons 3 TSF 3348

4. Basement Yes With Plumbing Yes

5. Garbage Disposal: Yes XX No
(If yes, increase septic tank capacity 50%)

6. Subdivision: Yes XX No

7. Lot Size 5.0

8. Type of System:

A. XX New B. Conventional

 Repair Alternative

 Existing Other

 Addition

D. Permit

☒ Approved

☐ Denied

Insp.

[Signature]

Date

10-20-05

E. System

☒ Approved

☐ Disapproved

Insp.

[Signature]

Date

1/12/06

G. Sketch/Special Conditions/Recommended Placement:

MUST INSTALL SYSTEM FIRST

B. Min. Requirements

1. Septic Tank 1000 gals.

2. Dosing Tank gals.

3. Absorption Field:

Gravel Specifications

a) Perc rate

b) 1-81 sq. ft.

c) 427 linear ft.

4. Trenches:

a) width 3 ft.

b) depth 24 in.

c) distance between 8 ft. etc.

*5. Septic Tank:

a) distance from well/spring 50 ft min

b) distance from creek, etc. 25 ft min

*6. Absorption Field:

a) distance from well/spring 100 ft min

b) distance from creek, etc. 50 ft min

* Note: Some areas of county require greater set-backs

Allow for 100% replacement of drain-line with conventional system

C. System Inspection

Are Requirements Met?

YES NO N/A

☒ ☐ ☐

☐ ☐ ☐

☐ ☐ ☐

☐ ☐ ☐

☐ ☐ ☐

☐ ☐ ☐

☐ ☐ ☐

☐ ☐ ☐

☐ ☐ ☐

☐ ☐ ☐

☐ ☐ ☐

☐ ☐ ☐

☐ ☐ ☐

☐ ☐ ☐

☒ ☐ ☐

☐ ☐ ☐

F. Sketch- As Installed: Tank LA 1000

Installer Dan Stover

Field Material: quick 4

Well Installed: Y N N/A

Filter Type 100 ft filter

Cert#

% Reduction 50

Comments:

Not to Scale

